

LAPD @ PC4 ODH SYSTEM TEST PROCEDURE

OVERVIEW: This Procedure covers testing of the ODH monitor system after installation and for future tests that may be required. This test will check that the heads when sensing an oxygen deficiency will place the system in alarm, the appropriate horns and strobe lights will be activated and a FIRUS message will be sent to the communications center.

PREPARATION: The test should be conducted when the minimum amount of personnel are working in the area to reduce disruptive effect of blaring sirens and flashing strobes.

A team of two people equipped with radios and a test procedure would be adequate to conduct an efficient test. The test coordinator keeps the master record of the test.

Test Coordinator

Record data

Tester #1 Disconnect each ODH Head and Monitor zone horn and strobe

PROCEDURE: LAPD at PC4 BUILDING HIBAY

Check the team is in place and ready.

	ations center (x3414) and notify the operator that a test of the
LAPD at PC4 ODH system	n will be conducted and that you will need a printout of the
FIRUS alarms they will re	
Call the Main Conf	rol Room(MCR) (x3721) and notify the operator that a test of
the LAPD at PC4 ODH sy	stem will be conducted and they will receive FIRUS alarms
during the test.	
Set the HIBAY OF	OH ventilation fan to auto mode. This fan should be off.
FIRUS TAG NAMES:	05. PC4-ODH
/	05. PC4-ODH-TRBL

TEST HEAD # 1
Horn/Strobe activated in HIBAY
Horn/Strobe activated in Entryway
HIBAY Ventilation Fan Start and Run
iFIX HMI ODH picture displays ODH Alarm
FIRUS system received message. TIME: 0918
ODH chassis display is correct _<19% %
TEST HEAD # 2
Horn/Strobe activated in HIBAY
Horn/Strobe activated in Entryway
HIBAY Ventilation Fan Start and Run
iFIX HMI ODH picture displays ODH Alarm
FIRUS system received message. TIME: 0720
ODH chassis display is correct
TEST ODH TROUBLE
Disconnect DC supply Fuse in ODH Control Box
ODH chassis display is correct
FIRUS system received message. TIME: 0912
iFIX HMI ODH picture displays ODH Trouble
II III III ODII piotato ampiajo oziana
AFTER TEST IS COMPLETED:
ATTEM TEST TO COMMEDIATE.
Check that the ODH system is reset and ready to return to normal operation.
Chock that the obligations
Call the communications center (x3414) and notify the operator the test of the
LAPD at PC4 ODH system has been completed and to respond to any further alarms.
Pick up a copy of the FIRUS alarm printout from the communications center and record
the times in the master test.
the times in the master test.
Call the Main Control Room(MCR) (x3721) and notify the operator the test of the
LAPD at PC4 ODH system has been completed and to respond to any further alarms.
LAM D III I CT ODII System mus soom sompletes und so response se sun so
Generate a copy of the master test for any logs and the safety review panel.
SUPERVISOR OF TEST Taff nt DATE: 3-5-12
SOLEK VIOOK OF TEST

TEST FORM---Dan Markley 7/22/2011

04.WH15-W-SPERS	Emergency	IN-ALARM	3/5/2012 8:01	Wilson Hall 15 West	ALRM
04.WH15-W-SPERS	Emergency	NORMAL	3/5/2012 8:01	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	IN-ALARM	3/5/2012 8:01	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	NORMAL	3/5/2012 8:01	Wilson Hall 15 West	ALRM
07.MI60-PL	Trouble	IN-ALARM	3/5/2012 8:08	MAIN INJECTOR MI-60	TRBL
04.WH15-S-XOVER	Emergency	IN-ALARM	3/5/2012 8:13	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	NORMAL	3/5/2012 8:13	Wilson Hall 15 West	ALRM
04.WH15-W-SPERS	Emergency	IN-ALARM	3/5/2012 8:15	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	IN-ALARM	3/5/2012 8:16	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	NORMAL	3/5/2012 8:16	Wilson Hall 15 West	ALRM
05.PC4-ODH	Utility	IN-ALARM	3/5/2012 8:26	Proton Center Pit	High
05.PC4-ODH	Utility	NORMAL	3/5/2012 8:26	Proton Center Pit	High
05.PC4-ODH	Utility	IN-ALARM	3/5/2012 8:26	Proton Center Pit	High
05.PC4-ODH	Utility	NORMAL	3/5/2012 8:27	Proton Center Pit	High
05.PC4-ODH	Utility	IN-ALARM	3/5/2012 8:27	Proton Center Pit	High
05.PC4-ODH	Utility	NORMAL	3/5/2012 8:28	Proton Center Pit	High
02.CDF-PL	Trouble	IN-ALARM	3/5/2012 8:30	CDF ASSEMBLY BLDG	TRBL
05.PC4-ODH	Utility	IN-ALARM	3/5/2012 8:32	Proton Center Pit	High
05.PC4-ODH	Utility	NORMAL	3/5/2012 8:32	Proton Center Pit	High
05.PC4-ODH	Utility	IN-ALARM	3/5/2012 8:39	Proton Center Pit	High
05.PC4-ODH	Utility	NORMAL	3/5/2012 8:39	Proton Center Pit	High
04.WH15-S-XOVER	Emergency	IN-ALARM	3/5/2012 8:43	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	NORMAL	3/5/2012 8:43	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	IN-ALARM	3/5/2012 8:45	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	NORMAL	3/5/2012 8:45	Wilson Hall 15 West	ALRM
05.PC4-ODH TRBL	Trouble	IN-ALARM		Proton Center Pit	High
04.WH15-S-XOVER	Emergency	IN-ALARM	3/5/2012 8:54	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	NORMAL	3/5/2012 8:54	Wilson Hall 15 West	ALRM
04.WH15-S-XOVER	Emergency	IN-ALARM	3/5/2012 8:56	Wilson Hall 15 West	ALRM
05.PC4-ODH TRBL	Trouble	NORMAL	3/5/2012 9:00	Proton Center Pit	High
05.PC4-ODH	Utility	IN-ALARM	3/5/2012 9:01	Proton Center Pit	High
05.PC4-ODH	Utility	NORMAL	• •	Proton Center Pit	High
05.PC4-ODH TRBL	Trouble	IN-ALARM		Proton Center Pit	High
05.PC4-ODH TRBL	Trouble	NORMAL	• •	Proton Center Pit	High
05.PC4-ODH	Utility	IN-ALARM	•	Proton Center Pit	High
05.PC4-ODH	Utility	NORMAL	• •	Proton Center Pit	High
05.PC4-ODH	Utility	IN-ALARM		Proton Center Pit	High
05.PC4-ODH	Utility	NORMAL		Proton Center Pit	High
	•			Proton Center Pit	
05.PC4-ODH	Utility	NORMAL	• •	Proton Center Pit	High
2	· ·			Proton Center Pit	
05.PC4-ODH	Utility	NORMAL	• •	Proton Center Pit	High
				Proton Center Pit	
05.PC4-ODH TRBL	Trouble	NORMAL	3/5/2012 9:22	Proton Center Pit	High