




Effort needed to complete the Liquid Argon Purity Demonstrator

Per Request of Particle Physics Division Head

Brian Rebel with help from Terry Tope,
Rich Schmitt, Stephen Pordes, Rob Plunkett

January 28, 2011


Basis for the Estimate




- Collected effort reporting data from FY09, FY10, FY11; thanks to Sue Schultz who provided these numbers
- Used drawings and data available to calculate percent complete for each system in the project
- Separated effort by skill set and major systems to make estimates

NAME	DEPT	SKILL	FY09 HRS	FY10 HRS	Q1 FY11 HRS	TOTAL HRS
KNAPP	MECH	CR	0.0	37.0	0.0	37.0
CATALANELLO	MECH	DR	14.0	65.5	45.0	124.5
CYKO	MECH	DR	258.0	783.5	441.0	1482.5
KINDELBERGER	MECH	DR	0.0	181.5	16.0	197.5
MAJDANSKI	MECH	DR	0.0	44.0	0.0	44.0
POLL	MECH	DR	0.0	89.0	0.0	89.0
RAUCH	MECH	DR	164.6	165.0	5.0	334.6
TILLMAN	MECH	DR	19.0	346.0	474.5	839.5
MULVEY	CONT	DR	0.0	592.0	0.0	592.0
MARKLEY	MECH	EE	0.0	55.0	22.0	77.0
HUFFMAN	ELEC	EE	0.0	86.0	0.0	86.0
MCNEAL	MECH	ET	0.0	284.0	180.0	464.0
GREEN	ELEC	ET	0.0	20.0	2.0	22.0
MARTIN	ELEC	ET	0.0	123.0	0.0	123.0
BAUMBAUGH	ELEC	IN	8.8	0.0	0.0	8.8
JASKIERNY	SITE	IN	111.0	558.5	168.0	837.5
RUSCHMAN	MECH	IN	0.0	140.0	298.0	438.0
KORIENEK	TCEN	IN	0.0	112.0	88.0	200.0
LINDENMEYER	TCEN	IN	0.0	24.0	0.0	24.0
NEWBY	TCEN	IN	0.0	28.0	17.0	45.0
SKUP	TCEN	IN	0.0	134.0	5.0	139.0
FANG	MECH	ME	0.0	12.0	4.0	16.0
SCHMITT	MECH	ME	230.3	115.6	19.9	365.8
TANG	MECH	ME	136.0	120.0	0.0	256.0
TOPE	MECH	ME	250.6	1062.0	429.0	1741.6
VOIRIN, E	MECH	ME	0.0	0.0	29.0	29.0
WOODS	MECH	ME	8.0	870.0	73.0	951.0
ADAMOWSKI	CONT	ME	0.0	1060.0	38.0	1098.0
MORGAN	CONT	ME	0.0	14.0	0.0	14.0
ALVAREZ	MECH	MT	0.0	48.0	46.0	94.0
BARGER	MECH	MT	0.0	18.0	11.0	29.0
BLASYNSKI	MECH	MT	0.0	29.5	0.0	29.5
BREMER	MECH	MT	0.0	9.0	32.0	41.0
DAVIS	MECH	MT	0.0	2.0	0.0	2.0
HARDIN	MECH	MT	0.0	43.0	32.0	75.0
JOHNSON	MECH	MT	0.0	0.0	78.0	78.0
JUDD	MECH	MT	0.0	24.0	0.0	24.0
KENDZIORA	MECH	MT	0.0	40.0	172.0	212.0
KUBINSKI	MECH	MT	0.0	309.0	359.5	668.5
MINER	MECH	MT	0.0	0.0	288.0	288.0
OLSZANOWSKI	MECH	MT	13.0	34.0	6.0	53.0
SHOUN	MECH	MT	90.5	5.0	4.5	100.0
TAHERI	MECH	MT	11.0	8.0	0.0	19.0
TWEED	MECH	MT	97.0	0.0	0.0	97.0
GRIFFIN	TCEN	MT	0.0	369.5	161.0	530.5
BURKE	CONT	MT	0.0	152.0	0.0	152.0
DIAZ	CONT	MT	0.0	144.0	0.0	144.0
FORD, JOHN	CONT	MT	0.0	0.0	504.0	504.0
GRIFFIN, JEREM	CONT	MT	0.0	90.0	24.0	114.0
LOPEZ	CONT	MT	0.0	0.0	456.0	456.0
SEAT	CONT	MT	0.0	60.0	489.0	549.0
SPIES	CONT	MT	0.0	120.0	0.0	120.0
FEATHERSTONE	SITE	SD	2.3	8.4	28.0	38.7
FORD	SITE	SD	0.0	6.0	0.0	6.0
ERICKSON	MECH	TS	0.0	104.0	120.0	224.0
VOIRIN	MECH	TS	51.0	45.0	15.0	111.0

Basis for the Estimate




Basis for the Estimate



Remaining Effort Required



- Used effort reported to determine fraction completed and time necessary to finish each system
- Piping fabrication requires the most effort, but also has most dedicated effort assigned
- Estimate 10 more calendar weeks to finish the project



Current Technician Effort



- In last 2 weeks we have added 4 technicians working on the cryogenic piping for a total of 5
 - 2 from Erickson's group
 - 1 from Kendziora's group
 - 1 from AD, Scott McCormick's group
- 1 welder services 2 teams in PC4, additional welder available in PAB for work that can be done outside of PC4
- The remaining 5 technicians in Kendziora's group are providing support exclusively for LAPD




The Critical Path

- The vacuum jacketed cryogenic piping fabrication is no longer the critical path
 - Warm piping work is closely tied to the vacuum jacketed cryogenic piping and lags it by a week
 - Also need to finish liquid nitrogen and liquid argon supply piping
 - Estimate 30 FTE weeks to finish the task, but we have people to fill all necessary tasks
- Engineering is the new critical path, includes
 - Piping design and management
 - Programming and wiring the controls systems - Dan Markley is working on this to relieve Terry
 - Safety analysis and documentation

State of the Assembly as of January, 4 2011



Progress Since January 4, 2011



Project Evolution



- Because this is an R&D project, certain aspects of it were not fully understood when we began
- Some aspects of the design and implementation required effort beyond what was initially imagined
- We know that LAPD is a resource for future large liquid argon purification systems, so we are keeping a running list of lessons learned

Some Lessons Learned



- Piping:
 - Cryogenic piping should be modeled in 3D
 - Estimates require 3D model of cryogenic piping well in advance of construction
 - We have recognized issues related to using large cryogenic valves
- Supervision: ownership of the construction should be given to a group rather than relying on engineering making a group from various locations
- Access Issues: need to be understood and estimated properly up-front

Mechanical department and project managers intend to continue looking for lessons