



Stockroom LAr dewar
4750 ft³ gas
Use gas withdrawal at CGA
580 fitting

Comments:

The tank wall thickness should be looked at to see what kind of pressure it can handle. We probably need at least 0.2 psig and it would be nice if 1 psig was acceptable.

Test system with compressed air bottle before using argon.

Measure O₂ content of supply dewar before starting purge.

I will look into the 0 - 25% O₂ sensors. The beams div. ones I am thinking of might not work in the presence of argon!